

LC/LV/SA Startup Request Form

<u>Factory Assisted Start-Up</u> consists of a Desert Aire Service Department Technician to visit the job-site and provide supervisory experience to installing contractors as they perform the required procedures as outlined in our warranty activation start-up report. The company technician will also present an educational review of the dehumidifier's operating and maintenance requirements. <u>Factory Assisted Start-Up is not an installation bid & therefore the system must be ready to run before scheduling.</u>

<u>CST Start-Up</u> is performed by a local Certified Service Technician who has been trained by Desert Aire. The CST performs all duties listed above. In addition they will supply the "items to be supplied for start-up" as listed below. Please note charges for refrigerant will apply if refrigerant is necessary to complete the start up.

Items to be completed by the installing contractor before any Start-Up can be scheduled:

	Dehumidifier leak checked and inspected for internal concealed damage – remove access panels and inspect the interior of the unit for transit damage. Contact Desert Aire immediately if damage is noted (262)946-7400			
	Dehumidifier leveled and properly supported per the installation manuals recommendations. See section 2.1 of the LC/LV I&O manual for details			
	Outside air duct filters and damper installed (if applicable) – See LC/LV 1&O manual section 2.2 for details			
	Condensate P Trap installed with heat trace for winter operation. See LC/LV I&O manual section 2.3 for d			
	Remote condenser plumbed per Air Cooled I&O manual section 2.4 , check valve installed in the hot gas dischard line (this valve is shipped separately with other controls), leak checked, evacuated, and charged if necessary LC and LV Units require additional field charging. Refer to the charge label affixed to the unit for details . Refrigerant addedlbs.(if applicable)			
	Gas heater lines plumbed and purged / Record gas pressure entering the unit'wc (if applicable)			
	Refrigeration line set is clamped and the header supported per the Air Cooled &O manual sec 2.3			
	Pressure transducer and cord sent with the remote condenser installed on the liquid line header and wired to the Johnson 450 controller. See section 2.7 of the Air Cooled I&O manual for wiring details. (if applicable)			
	All electrical connections terminated and verified for proper voltage at the unit and the condenser (if applicable)			
	All field controls, sensors - duct or wall sensor installed per the LC/LV I&O manual Section 2.7 , (This sensor is shipped separately with other components) actuators installed and circuits verified that they are wired correctly. If you have questions, contact Desert Aire for instructions (262)946-7400 .			
	Water condenser circuit connected to dehumidifier with flow meter and balancing valves installed in circuit (if applicable)			
	Water temp sensor well and temp sensor installed per I&O manual section 2.4 (This sensor is shipped separately with other components)			
	Water flow verified and air purged from water the lines. (If applicable)			
	Remove shipping blocks from under the compressor.			
Items to	be supplied by the installing contractor (Factory Assisted Start-Up only)			
	Equipped service vehicle and service technician – Technician will be trained.			
	Volt/Amp/OHM meters. / Refrigerant Manifold Gauges			
	Combustion Analyzer (SA Units only supplied with factory gas heating option)			
	Air balancing equipment (magnehelic or manometer differential pressure gauge – one inch scale preferred)			
	50# of the appropriate refrigerant & scale.			
	Hand pump for adding oil to compressors and 1 gallon of one of the following oils: Copeland Ultra 32-3MAF Lubrizol Emkarate RL32-3MAF Park Emkarate RL32-3MAF Nu Calgon 4314-66 (RL32-3MAF (This is required on split systems based on line set calculations and trapping)			

Page 1 of 2



LC/LV/SA Startup Request Form

Unit Information			
	Model #		
	Serial #		
labaita Information	Conar n		
Jobsite Information	Job site name		
	Job Site Address		
Contractor Informati			
installing Col	ntractor:		
Manager's Name :		Pho	one #:
Job Si	te Contact:	Ce	II #
Controls Con	npany Name:		
Controls Cont	act:	Cell#_	
Test and Bala	ance Company:		
If you are unable to suppl	y any of the required equipme	nt you must contact Desert A	Aire before returning this document.
insufficient job-site prepar minimum is needed to s	ration an additional purchase o schedule start-up. Once the f	order must be issued to Dese form is completed please fax	turn trip must be scheduled due to ert Aire for re-scheduling. A two week or email both pages to the Desert Aire
service department. Fax	(262) 946-7400 Email: <u>service</u>	@desert-aire.com	
Signature of project manager:		(print)	(sign)
Company Name:		Phone #:	