

TotalAire Series Start up Report

Important – To ensure warranty validation and continued customer satisfaction, complete this form and return it to Desert Aire immediately after start-up. Validation of this report activates the warranty.

> Desert Aire Corporation c/o Service and Warranty Department N120W18485 Freistadt Road Germantown, WI 53022 (800) 443-5276

Instructions	

- **Warning** Only trained, qualified personnel should install and service Desert Aire equipment. Serious Injury or death can result from improper handling of this equipment. High voltage electrical components and refrigeration under pressure are present.
- Before continuing, read the Installation and Operations manual. If you do not fully understand the manual contact the Desert Aire Service Department. Please be prepared with the model and serial numbers located on the rating plate of the unit.
- Use one start up report per unit. Print or type all information. If there is not enough space available for readings or comments please attach additional pages directly to the start up report.

Location and Unit Information

Installation Name:	
Installation Address:	
Desert Aire Representative:	
Dehumidifier Model #:	_ Serial #:
Remote Condenser Model #:	Serial #:
Form Completed By (Print):	Signed:
Company Name:	_ Date:
Company Address:	_ Telephone #: <u>(</u>)
	_
Application:	

* Denotes that this is a model dependant item

Proper Installation Checklist								
Installation manual read and understood		Tighten all field and factory wiring		Open all refrigeration service valves and tighten packing nuts				
Dehumidifier installed and leveled properly		Adjust and tighten blower belts if necessary		Check field and factory piping for leaks				
Condensate drain trapped and primed		Check rotation of blower on 3 phase units		Inspect air filters. Clean or replace as necessary				
Verify that the power supply matches the rating plate		Check rotation of remote condenser fans.		120 volt circuit run to heat trace and powered up.				

Unit Power Supply Information						
Voltage at	L1-L2	Control Voltage	Transformer 1	VA Rating		
power block - No motors	L2-L3	- No Motors	Transformer 2	VA Rating		
running	L1-L3	running	Transformer 3	VA Rating		

Line-set Installation* This pertains to units with Remote Outdoor Condensers. Refer to Installation and operation manual for instructions							
Lineset Length			Elevation	Change		ABOVE / BELOW	
Hot gas line trapped at eve	ry riser	Yes / No	Inverted to	Inverted traps at top of last riser			
Line-set pitched in direction	of flow	Yes / No	Line-set Clamped per I/O Manual			Yes / No	
		Circuit A		Circuit B			
Line Sizes	Н	ot Gas		Hot	Gas		
	Liquid Return			Liquid	Return		
Additional R410A Added	LBS			LBS			
Additional Oil Added	OZS O.				OZS		

Fan Cycle Controller Settings* This pertains to units with Remote Outdoor Condensers. Refer to Installation and operation manual for instructions.								
SENS		SN-1		SN-2		SN-3		
OUTR ¹	ON ¹	OFF ¹	ONT ¹	OFT ¹	SNF ¹	SENS ¹		
OUTR ²	ON ²	OFF ²	ONT ²	OFT ²	SNF ²	SENS ²		
OUTR ³	ON ³	OFF ³	ONT ³	OFT ³	SNF ³	SENS ³		
OUTR ⁴	ON ⁴	OFF⁴	ONT ⁴	OFT⁴	SNF ⁴	SENS ⁴		

Air Flow Readings: Refer to Installation and Operations manual for correct balancing procedures.						
Supply Airflow						
Evaporator Pressure Drop		"wc	Supply Duct Static Press	ure	"wc	
Reheat Condenser Pressu	re Drop	"wc	OA Duct Static Pressure)	"wc	
Enthalpy Wheel Pressure [Orop	"wc	Evap + Reheat Press Dro	op (QVSmall)	"wc	
	Exha	aust Airflow -	Wheeled units only			
Enthalpy Wheel Pressure Drop "wc		Return Duct Static Pressure		"wc		
			Exhaust Duct Static Pres	"wc		
		Motor In	formation			
	Sup	ply Blower	Exhaust Blower*	Ehthalpy	Wheel Motor*	
FLA off Nameplate		Amps	Amps		Amps	
Amnorogo et Decign		L1	L1		L1	
Amperage at Design Airflow		L2	L2		L2	
		L3	L3		L3	

Temperature Readings					
Outdoor Air Temperature	°F	Outdoor Relative Humidity	%		

Compressors and Refrigeration in Cooling/Dehumidification Mode (Airside Evaporator Coil Active)							
	Circ	uit A	Circ	uit B			
Motor #							
RLA off nameplate	amps	amps	amps	amps			
Amperage	L1	L1	L1	L1			
	L2	L2	L2	L2			
	L3	L3	L3	L3			
Head Pressure		Psig		Psig			
Suction Pressure		Psig		Psig			
Refrigerant Sight Glass Clear	Yes	/ No	Yes	/ No			
Superheat		°F		°F			
Subcooling		°F		°F			
Compressor Oil Level Sight Glass* (level should be at least 3/4 full at completion of the start up)	1/2	3⁄4 F	1/2 3	½ F			

Water Flow Information*					
	Circuit A	Circuit B			
Pipe Size					
Flow Rate	GPM	GPM			

Compressors and Refrigeration in Heat Pump Mode* (Chiller Barrel Active)								
	C	rcuit	Α		С	ircuit	В	
Head Pressure				Psig				Psig
Suction Pressure				Psig				Psig
Refrigerant Sight Glass Clear	Yes	/	No		Yes	/	No	
Superheat				°F				°F
Subcooling				°F				°F
Water In Temperature*				°F				°F
Water Out Temperature*				°F				°F
Compressor Oil Level Sight Glass* (level should be at least 3/4 full at completion of the start up)	1/2	3/4	F		1/2	3/4	F	

Auxiliary Water / Steam Coil Information*								
	Signal	Inlet Temp	Outlet Temp	Discharge Air Temp				
Water Coil		°F	°F	°F				
Steam Coil		°F	°F	°F				

Auxiliary Electric Heater Information*						
	Signal	L1 Amps	L2 Amps	L3 Amps	Discharge Air Temp	
Electric Heater					°F	

Building Management System Information*						
Communication Type (circle one)	BACnet MS/TP - BACnet Ethernet - Modbus - Lon - N/A					
BACnet MS/TP	Device Instance					
	MAC Address					
	Baud Rate					
BACnet Ethernet	IP Address					
	Netmask					
	Gateway					
Modbus	Baud Rate					
	Address					

Additional Comments: