



Company Name:

Start-up request form for Total Aire units Models QS/QV

Factory Assisted Start-Up consists of a Desert Aire Service Department Technician to visit the job-site and provide supervisory experience to installing contractors as they perform the required procedures as outlined in our warranty activation start-up report. The company technician will also present an educational review of the dehumidifier's operating and maintenance requirements. Factory Assisted Start-Up is not an installation bid & therefore the system must be ready to run before scheduling.

CST Start-Up is performed by a local Certified Service Technician who has been trained by Desert Aire. The CST performs all duties listed above. In addition they will supply the "items to be supplied for start-up" as listed below. Please note charges for refrigerant will apply if refrigerant is necessary to complete the start up.

Items to be completed by the installing contractor before any Start-Up can be scheduled: Dehumidifier leak checked and inspected for internal concealed damage – remove access panels and inspect the interior of the unit for transit damage. Contact Desert Aire immediately if damage is noted (800) 443-5276 Dehumidifier leveled and properly supported per the installation manuals recommendations. Condensate P Trap installed with heat trace for winter operation. Remote condenser plumbed, leak checked, evacuated, and charged if necessary. Some units require additional field charging. See unit labeling for details. Refrigerant added _____lbs.(if applicable) All electrical connections terminated and verified for proper voltage at the unit and the condenser (if applicable) All field controls, sensors and actuators installed and circuits verified that they are wired correctly. If you have questions, contact Desert Aire for instructions (800) 443-5276. ☐ Units with heat pump option – verify water flow and design temperature – See unit labeling for details. (if applicable) (if

Inspect all water lines for leaks and purge air from lines. (If applicable)
☐ Verify that gas lines are installed, purged and set to the proper pressure – see label for gas pressure ratings applicable)
Items to be supplied by the installing contractor (Factory Assisted Start-Up only)
Equipped service vehicle and service technician – Technician will be trained.
Refrigerant manifold gauges – 2 sets
Air balancing equipment (magnehelic or manometer differential pressure gauge – one inch scale)
☐ Volt/Amp/OHM meters in working order.
☐ Digital thermometer with sensors.
50# of the appropriate refrigerant & scale.
☐ Hand pump for adding oil to compressors.
If you are unable to supply any of the required equipment you must contact Desert Aire before returning this document.
I agree that all of the above has been completed as of(Date) If a return trip must be scheduled due to insufficient job-site preparation an additional purchase order must be issued to Desert Aire for re-scheduling. A two week minimum is needed to schedule start-up. Once the form is completed please fax or email both pages to the Desert Aire service department. Fax (262) 946-7400 Email: service@desert-aire.com
Signature of responsible party: (print) (sign)

Page 1 of 2





Start-up request form for Total Aire units Models QS/QV

nit Information		
	Model #	
	Serial #	
obsite Information		
	Job site name	
ontractor Informati		
Installing Cor	ntractor:	<u> </u>
Manager's Name :		Phone #:
Job Site Contact:		Cell #
Controls Con	npany Name:	
Controls Contact:		Cell#
Test and Bala	ance Company:	
Contac	ct:	Cell#
	Factory use only	y – To be filled out by Desert Aire
Scheduled Star	rt-up Date:	
•		JCI FX Carel Honeywell Other:
•	varded to CST: Yes /	•
Installing Contractor Contacted by:Date:		
Installing Contra		
	operational at time of start	t up: yes / no T&B to be on site during start up: yes / no